Finance and Audit Committee Performance Metrics

Construction Package 1 Contract No. HSR 13-06

> Board Meeting: Nov 2019 Data Date: 9/30/2019

Performance Metrics

- Safety
 - Authority Safety Incident Rate
 - Contractor Safety Incident Rate
- Cost
 - Design & Construction Support Cost
 - Contingency
- Schedule
 - Schedule Performance Index (SPI)
- Quality
 - Percent of Non-Conformance Reports (NCRs) Resolved
- Economic Benefits
 - Disadvantaged/Small/Disabled Veteran/Micro Business Enterprises
 - All National Targeted Workers
 - Disadvantaged Workers

The following performance metrics for Construction Package 1, a design-build project, are intended to give the Authority's Board of Directors and other key stakeholders a high-level overview of the performance of this project.

Safety is a top priority and listed first, followed by key metrics for cost, schedule, and quality, as all are fundamental metrics for the management of the project. In addition, and in support of the business aspects of the project, three key metrics are included for economic benefits. The Authority's management team, both on the project site and at the headquarters in Sacramento, will also review other aspects of the project's performance. The Authority will track and monitor the trends of these performance metrics to proactively manage the project.


Board Meeting: Nov 2019 Data Date: 9/30/2019 Contract: HSR 13-06

Performance Metrics

Authority Safety Incident Rate

[Number of injuries and illnesses] ÷ [Employee hours worked] * [200,000]





Contractor Safety Incident Rate

[Number of injuries and illnesses] ÷ [Employee hours worked] * [200,000]








Board Meeting: Nov 2019 Data Date: 9/30/2019 Contract: HSR 13-06

Design & Construction Support Cost¹

[Design & Construction Support Cost] ÷ [DB Invoiced to Date Amount]





Schedule Performance Index (SPI)

[Earned Value] ÷ [Average Planned Value]





Reason – Figure for September 2019 is based on the approved revised Baseline schedule.

Mitigation/Improvements – The Authority is currently re-evaluating a Time Impact Analysis from the Contractor. Once resolved, the Contractor will submit a Revised Baseline Schedule, which will establish a revised plan (planned value) for evaluation of the SPI.

¹ Design & construction support cost includes forecasted Earned to Date value for the current period




Board Meeting: Nov 2019 Data Date: 9/30/2019 Contract: HSR 13-06

Quality - Percent of Non-Conformance Reports (NCRs) Resolved

[Resolved Non-Conformance Reports] ÷ [Total Number of Non-Conformance Reports]






Disadvantaged/Small/Disabled Veteran/Micro Business Enterprises²

[Total Value of DBE/SBE/DVBE/MB Contracts Signed to Date with the DB Contractor] ÷ [DB Contract Value] Goals: 10% by 1/2014, 20% by 7/2014, and 30% by 12/2016





Reason – The value of DBE/SBE/DVBE/MB subcontracts signed to date has not reached 30% of the total contract value. This is, in part, due to prime contract change orders that have increased the total contract value, but may not vet be subcontracted out for performance.

Additionally, the December 2016 date identified for achieving the overall 30% small business goal is an internal goal established by the Authority; it is not stipulated in the Contract nor the Community Benefits Agreement.

Mitigation/Improvements – Subcontracts are continuously awarded and amended by the Contractor throughout construction. This metric will improve as the Contractor awards additional small business subcontracts, or issues subcontract change orders to existing subcontracts to account for prime contract change orders.


² Most recent data published by HSR Labor and Compliance Group

Board Meeting: Nov 2019 Data Date: 9/30/2019 Contract: HSR 13-06

All National Targeted Workers

[National Targeted Worker Craft Hours to Date³] ÷ [Total Craft Hours to Date²]






Disadvantaged Workers

[Disadvantaged Worker Craft Hours to Date²] ÷ [National Targeted Worker Hours²]





Page 5 of 7

³ Estimated value



Board Meeting: Nov 2019 Data Date: 9/30/2019 Contract: HSR 13-06

Performance Metrics – Explanatory Details

The Performance Metrics represent the period of 10/15/2013 (Notice to Proceed) to 9/30/2019.

Category	Description
Safety	Authority Safety Incident Rate: [Number of injuries and illnesses] ÷ [Employee hours worked] * [200,000]
Description	 The goal is to contain the incidence rate at ≤ 3.2. Benchmark: The average incidence rate per the 2012 U.S. Bureau of Labor Statistics, U.S. Department of Labor for heavy and civil engineering construction is 3.2. Authority (CP01 Authority and Consultant on-site staff) has zero (0) incidents of recordable injury or illness to date. The Consultant staff has 419,752 hours⁴ worked to date The incidence rate represents the number of nonfatal occupational injuries and illnesses per 100 full-time workers and is calculated as: (N/EH) x 200,000, where N = number of injuries and illnesses EH = total hours worked by all employees during the calendar year 200,000 = base for 100 equivalent full-time workers (working 40 hours per week, 50 weeks per year)
Safety	Contractor Safety Incident Rate: [Number of injuries and illnesses] ÷ [Employee hours worked] * [200,000]
Description	 The goal is to contain the incidence rate at ≤ 3.2. Benchmark: The average incidence rate per the 2012 U.S. Bureau of Labor Statistics, U.S. Department of Labor for heavy and civil engineering construction is 3.2. Design-Build Contractor (DB) has thirty-nine (39) incidents of recordable injury or illness to date. Design-Build Contractor (DB) has 4,213,332 hours worked to date. The incidence rate represents the number of nonfatal occupational injuries and illnesses per 100 full-time workers and is calculated as: (N/EH) x 200,000, where N = number of injuries and illnesses EH = total hours worked by all employees during the calendar year 200,000 = base for 100 equivalent full-time workers (working 40 hours per week, 50 weeks per year)
Cost	Design & Construction Support Cost: [Design & Construction Support Cost] ÷ [DB Invoiced to Date Amount]
Description	 The goal is to keep the support cost at ≤ 6%. Benchmark: Transit Cooperative Research Program (TCRP) Report 138 is an industry resource for understanding soft costs and was sponsored by the FTA. Construction Administration & Management should be in the range of 5% to 6% of construction costs. The Design & Construction Support Cost encompasses the Project & Construction Management Team (PCM) invoiced to date amount⁶ = \$64,641,768 The DB Invoiced to Date Amount = \$1,111,247,194
Schedule	Schedule Performance Index (SPI): Earned Value (EV) ÷ Average Planned Value (PV)
Description	 The goal is to achieve SPI ≥ 1, which is same as ≥ 100% when expressed in percent. Benchmark: As per guidelines by PMI (Project Management Institute, World Wide) the SPI should be ≥ 1 or 100%. At a value of 100% the Project is forecasted to complete on-time.

⁴ Estimated value

Page 6 of 7



Board Meeting: Nov 2019 Data Date: 9/30/2019 Contract: HSR 13-06

Category	Description
	EV = Percent Complete x BAC (Budget at Completion)
	PV= Planned Value
	Planned Value in dollars to be spent to data date is derived from the approved baseline
	schedule, which stands at \$1,225,065,293 through the most recent billing period.
Quality	Percent of Non-Conformance Reports (NCR) Resolved: [Resolved Non-Conformance Reports]
Decembetion	÷ [Total Number of Non-Conformance Reports]
Description	The goal is to maintain a NCR resolution rate of ≥ 85%. This matrix is a massage of the guaratity of non-conforming week issues identified on the
	 This metric is a measure of the quantity of non-conforming work issues identified on the project, based on the KPI Standard organization's Heavy and Civil Engineering Construction
	definition.
	The target rate identified is preliminary and is derived from the professional judgment of
	multiple quality managers and construction professionals. This metric will be measured and
	trended for refinement throughout the life of the CP1 project and across multiple High Speed
	Rail construction packages to develop a performance standard for the High Speed Rail.
	To Date:
	 163 Contractor Issued NCRs, 162 resolved
	o 102 Owner Issued NCRs, 94 resolved
	o 14 ISE Issued NCRs, 14 resolved
Economic	 58 Environmental Issued NCRs, 58 resolved Disadvantaged/Small/Disabled Veteran/Micro Business Enterprises: [Total Value of
Benefits	DBE/SBE/DVBE/MB Contracts Signed to Date with the DB] ÷ [DB Contract Value]
Description	• The current goal is to achieve ≥30%
	Benchmark: As the project design is refined, the DB executes DBE/SBE/DVBE/MB
	subcontracts for specific portions of work. To date, the DB has not provided a schedule of
	when all of the DBE/SBE/DVBE/MB subcontracts will be signed. The Project and Construction
	Management Team set goals of 10% by 1/14, 20% by 7/2014 and 30% by 12/2016.
	DB has executed subcontracts with DBE/SBE/DVBE/MB firms totaling 26.28% of the current
F	DB Contract Amount.
Economic Benefits	All National Targeted Workers: [National Targeted Worker Craft Hours to Date ⁴] ÷ [Total Craft Hours to Date ⁴]
Description	The goal is ≥ 30% as identified in the contract.
Bootipaion	Benchmark: The Community Benefits Agreement requires a minimum of 30% of all hours of
	Project Work shall be performed by National Targeted Workers. The data is officially reported
	quarterly and estimated monthly by the DB.
	DB has 1,171,475 National Targeted Worker craft hours⁵ to date.
	DB has 1,608,390 craft hours ⁸ to date.
Economic	Disadvantaged Workers: [Disadvantaged Worker Craft Hours to Date ⁴] ÷ [National Targeted
Benefits	Worker Hours to Date ⁴]
Description	The goal is ≥ 10% as identified in the contract. Provided the Contract of 10% of all National and 10% of all National a
	Benchmark: The Community Benefits Agreement requires a minimum of 10% of all National Targeted Worker begins shall be performed by Direct wants and Workers. The data is officially.
	Targeted Worker hours shall be performed by Disadvantaged Workers. The data is officially
	reported quarterly and estimated monthly by the DB. • DB has 360,148 Disadvantaged Worker craft hours to date.
	DB has 1,171,475 National Targeted Worker hours to date. DB has 1,171,475 National Targeted Worker hours to date.
	To has 1,111,415 hational raigeted worker hours to date.

⁵ Estimated value