

## Monthly Status Report No. MR-014 **Construction Package 2-3** Contract: HSR 13-57

**Board Meeting:** Sep 2016 **Period:** 7/1/2016 to 7/31/2016

**Data Date:** 07/31/2016

Construction Manager: Jorge Granados

Design & Construction Manager

Mike Leonardo

**Project Director: Project Director** 

PCM: Charlie Guess

**DB** Oversight Manager

Regional Director: Diana Gomez

Central Valley Regional Director

Design-Builder: Dragados / Flatiron Joint Venture

<u>Milestones</u>	
RFQ Date:	10/09/2013
SOQ Date:	12/13/2013
RFP Date:	04/03/2014
Proposal:	10/30/2014
Bid Open Date:	12/11/2014
Award Date:	06/10/2015
LNTP Date:	06/12/2015
NTP Date:	07/25/2015
Target Original Completion Date:	08/19/2019
Target Current Completion Date:	08/19/2019

Contract Status	
Fixed Bid Price:	1,205,335,890.00
Provisional Sums:	160,000,000.00
Original Contract Price:	1,365,335,890.00
Executed Change Orders:	3,813,755.50
Current Contract Amount:	1,369,149,645.50
Approved Invoices to Date:	226,923,304.00
Remaining Contract Balance:	1,142,226,341.50

Contract Time Status		
Original Contract Days:	1,025	
CO Days:	0	
Work Days Spent	Ü	
(thru 7/31/16):	256	

Contingency Status	
Original Contingency Price:	261,200,000.00
CHSRA Adds/Deducts to Contingency:	0
**Executed Change Orders:	3,813,755.50
Current Contingency Balance:	257,386,244.50

**Budget Status** 

Expended to Date (Contract %'s)		
24.98%		
16.57%		
<u>Growth %</u>		
0.0%		
0.0%		

Original Contract Price:	1,365,335,890.00 261,200,000.00
Original Contingency Amount:	261,200,000.00
Original Budget Allotment:	1,626,535,890.00
CHSRA Adds/Deducts to Contingency:	0.00
Budget Transfers (Adds/Deducts):	0.00
Current Budget Allotment	1,626,535,890.00

<sup>\*\*</sup>Contingency funded change orders only

## **Major Scheduled Activities Planned/Ongoing**

- Transmittal of Permits to Enter (PTEs) to DFJV (Ongoing)
- Preparation, Delivery and Review of Contract Submittals (Ongoing)
- Third Party Agreement negotiation (Ongoing)
- Utility Disconnects (Ongoing)
- Property Management (Ongoing)
- Geotechnical potholing (Ongoing)
- Tulare County Resurfacing submittal approved-road improvements to begin in Summer 2016.

## **Key Work Accomplished this Period**

- Delivery of Permits to Enter (PTE) and property parcels to DFJV (Ongoing)
- Geotechnical exploration activites and environmental surveys (Ongoing).
- Execution of Utility Agreement with PG&E
- Consolidated Irrigation District Agreement Executed (UA)

Data Date: 07/31/2016 Page 1 of 1