

# **Total Project Expenditures with Forecasts Supplemental October 2025**

Data through August 31, 2025

Control   Cont	Data through August 31, 2025											
Part		Notes	Total FV2006-07 to FV2021-22	FV2022-23	FV2023-24	FV2024-25						Cumulative Total
Part		110100	10tai 1 12000-07 to 1 12021-22	1 12022-20	1 12020-24	1 12024-20	(A)	(B)	(C)=(A)+(B)	(D)	(E)=(B)+(D)	(F)=(A)+(E)
Total   Control   Contro	Administrative Budget											
Suppose   Supp	1960 - Administration	1, 2	\$ 167,481,777 \$	25,793,350 \$	29,403,442 \$	29,642,167	\$ 252,320,737	\$ 4,844,214	257,164,951	\$ 30,545,574 \$	35,389,788 \$	287,710,525
1907   1907	TOTAL	1, 2, 7	\$ 167,481,777 \$	25,793,350 \$	29,403,442 \$	29,642,167	\$ 252,320,737	\$ 4,844,214	257,164,951	\$ 30,545,574 \$	35,389,788 \$	287,710,525
March   1	Support Funding											
Total   Part	1960.20 Project Delivery Support	3	\$ 106,231,705 \$	15,156,035 \$	17,378,068 \$	15,283,660	\$ 154,049,469	\$ 2,504,682	156,554,151	\$ 15,793,473 \$	18,298,156 \$	172,347,624
Company   Comp	1960.30 Construction Support	3	\$ 110,058,756 \$	32,326,232 \$	35,649,119 \$	34,347,714	\$ 212,381,820	\$ 5,665,215	218,047,035	\$ 35,722,463 \$	41,387,678 \$	253,769,498
Second   1	TOTAL	7	\$ 216,290,461 \$	47,482,267 \$	53,027,187 \$	49,631,374	\$ 366,431,289	\$ 8,169,897	374,601,186	\$ 51,515,936 \$	59,685,833 \$	426,117,122
Source   April   April   Spring   Spr	Bookend Projects											
Total   Control   Contro		4	\$ 579,955,299 \$	126,649,090 \$	67,704,133 \$	23,545,542	\$ 797,854,063	\$ - !	797,854,063	\$ - \$	- \$	797,854,063
TOTAL 9. 8 9 000041707 15000110001100011000110001100011000	Bookend - South	4	\$ 29.659.424 \$	- \$	13.307.452 \$	13.307.452	\$ 56.274.328	\$ - !	56.274.328	\$ 50.390.672 \$	50.390.672 \$	106,665,000
Project Development and Contractaction   Project Development and Contractaction   Project Development and Contractaction   Project Development Planse   Project	TOTAL	5. 6		126.649.090 \$								904,519,063
Proper   Property		5, 5	, , , , , , , , , , , , , , , , , , , ,		0.,07.,000	00,000,000		•	33,123,000	· · · · · · · · · · · · · · · · · · ·	10,000,000	55 1,5 15,5 55
Complete Proced Segments (EPUES)   \$   602,456,661   \$   7,118,116   \$   7,241,776   \$   2,007.672   \$   800,223,662   \$   2,005,562   \$   2												
Lox Arguén - Arabiem   S	, ,		\$ 662.424.604 \$	7 119 118 \$	7 841 876 \$	2 907 827	\$ 680.293.425	\$ 199,000 \$	680.492.425	\$ 2.380.582 \$	2.579.582 \$	682.873.007
Personal Agency   \$ 20,773.20   \$ 11,030.450   \$ 0,404.70   \$ 14,726.70   \$ 22,705.70   \$ 1,704.71   \$ 14,726.70   \$ 1,704.71   \$ 1,7								\$ 586,656	86.007.319	\$ 6.598.560 \$	7.185.216 \$	92,605,879
Exercised Exhination - 39th Design												281,906,366
Babernelic Sarlemonn - 3970 Design												68,191,652
Comman Allering   S	<u> </u>											55,872,829
Project Development Phase il TOTAL   S   3.085.767   S   29.093.09   S   29.091.09   S   444.987.77   S   1.479.09   S   1.481.77.39   S   6.879.03   S   6.879.00   S			τ Ψ									80,752,191
Chief	, , , , , , , , , , , , , , , , , , , ,		· · · · · · · · · · · · · · · · · · ·									466,276,904
Project Development Phase I TOTAL   \$ 1,31,373,472   \$ 68,783,878   \$ 103,222,877   \$ 1.5.5   \$ 1,335,854,48   \$ 7,447,709   \$ 1,641,025,278   \$ 1.5.5   \$ 1.25,489   \$ 1.734   \$ 1.734   \$ 1.745   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,022,277   \$ 1.745,007   \$ 1.845,00												6,367,106
Project Development PTOAL   \$ 4,2382,713 \$ . \$ 4,2482,713 \$ . \$ 4,2482,7			T T				Ψ	Ψ				1,734,845,935
Project Development TOTAL   5,0,7   \$ 1,385,786,128   \$ 68,798,385   \$ 138,222.897   \$ 1,1716,330   \$ 1,477,882,71,585   \$ 7,447,700   \$ 1,683,384,867   \$ 9,344,781   \$ 1,012,214,200   \$ 7,172,165,570   \$ 7,162,565,710   \$ 1,046,702.23   \$ 6,040   \$ 1,047,702.23   \$ 6,040   \$ 7,172,040   \$ 7,1												42,382,713
Final Design-Bull Contribut/York   \$ 4.077.486.637   \$ 837.596.249   \$ 1.251.365.640   \$ 678.006.920   \$ 6.995.254.445   \$ 157.331.265   \$ 7.192.586.710   \$ 880.371.386   \$ 8.041     Project Construction Management   \$ 3.036.060.008   \$ 97.117.410   \$ 121.400.888   \$ 116.300.799   \$ 772.518.075   \$ 7.754.050   \$ 1.756.002   \$ 1.856.002.455   \$ 1.261.8770   \$ 400     Real Properly Acquatation   \$ 1.274.005.72   \$ 7.447.001   \$ 3.038.844   \$ 5.291.675   \$ 188.503.442   \$ 1.03.00   \$ 188.513.442   \$ 3.013.619   \$ 3.024.119   \$ 2.21     Hazardicus Water Provisional Sum   \$ 1.274.005.72   \$ 7.447.001   \$ 3.038.844   \$ 5.291.675   \$ 188.503.442   \$ 1.03.00   \$ 1.000.000		F 0 7									· .	1,777,228,648
Design-Paule Contract Work   \$ 4.077.486.637   \$ 87,596.249   \$ 1.251.383.401   \$	,	5, 6, 7	\$ 1,353,756,125 \$	68,793,835 \$	136,222,897 \$	117,164,301	\$ 1,075,937,158	\$ 7,447,709	1,683,384,867	\$ 93,843,781 \$	101,291,490 \$	1,777,228,648
Project Construction Management   \$   \$38,080,000   \$   \$7,117,410   \$   \$112,140,088   \$   \$12,07,593,076   \$   \$72,7816,075   \$   \$72,7816,075   \$   \$72,7816,075   \$   \$75,800,685   \$   \$6,809,776   \$   \$6,209,770   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$   \$1,200,076   \$   \$			A 007 400 007 +				0.005.054.445	457.004.005	7 450 505 740	A 000 074 050 A	1 010 700 000	0.044.057.000
Real Property Acquisition			· · · · · · ·									8,041,957,068
Real Property Services \$ 172,480,572 \$ 7,647,031 \$ 3,083,844 \$ 5,291,675 \$ 188,503,442 \$ 33,013,619 \$ 33,024,1010 \$ 1,622,023 \$ 1,623,040 \$ 1,623,040 \$ 1,623,040 \$ 1,623,040 \$ 1,623,040 \$ 1,624,040	, ,					-,,						840,136,845
Hazardous Waste Proviscional Sum					- /- /							1,414,922,731
State Route Projects   State Route Project Route Route Projects   State Route Projects   State Route Project Route Route Projects   State Route Projects   State Route Project Route Route Projects   State Route Projects   State Route Project Route Route Projects   State Route Project Route Route Route Route Route Project Route R	· ·		\$ 1/2,480,5/2 \$			5,291,675	\$ 188,503,142		188,513,442			221,527,261
Track Systems			\$ - \$				\$ -	Ψ .	-	,,		1,500,000
Stations   S	,											349,844,967
Merced Extension   S	•		•									362,432,547
Balestrified Extension   S   S   S   S   S   S   S   S   S			\$ 185,099 \$	459,996 \$	-, -, -, -, -, -, -, -, -, -, -, -, -, -							28,833,200
Chefe   \$   \$   \$   \$   \$   \$   \$   \$   \$			\$ - \$	- \$								303,785,940
Final Design & Construction TOTAL   \$ 6,186,969,202 \$ 984,680,894 \$ 1,441,051,534 \$ 1,123,314,843 \$ 9,736,016,475 \$ 207,034,394 \$ 9,943,050,869 \$ 2,096,363,520 \$ 2,303,397,914 \$ 12,039 \$ 124,213,837 \$ 1,886 \$ 124,215,723 \$ 11,531,668 \$ 115,531,668 \$ 11			τ Ψ	- \$	113,265 \$	20,021,414						302,530,231
Construction Support  Environmental Miligation \$ \$ 117,550,172 \$ 3,991,542 \$ 560,114 \$ 2,112,009 \$ 124,213,837 \$ 1,886 \$ 142,215,723 \$ 141,531,568 \$ 115,335,554 \$ 135  Resource Agency \$ \$ 76,594,180 \$ 14,399,700 \$ 10,059,940 \$ 14,713,155 \$ 115,766,975 \$ 418,911 \$ 116,185,886 \$ 47,646,631 \$ 48,267,542 \$ 164  Third Party Contract Work - Railroads \$ \$ 163,873,566 \$ 28,472,759 \$ 28,540,013 \$ 47,088,016 \$ 267,954,354 \$ 27,392,399 \$ 295,346,753 \$ 163,322,923 \$ 43,715,322 \$ 311  Third Party Contract Work - Utilities \$ 106,717,300 \$ 22,029,452 \$ 22,455,569 \$ 17,488,000 \$ 168,690,322 \$ 1,592,082 \$ 1,592,082 \$ 1,70,282,404 \$ 42,089,924 \$ 43,682,006 \$ 2,115  Construction Support TOTAL \$ \$ 1,229,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 42,789,909 \$ 1,775,306,402 \$ 199,596,941 \$ 242,386,850 \$ 1,974  Construction TOTAL \$ 5,6,7 \$ 8,770,066,131 \$ 1,195,234,370 \$ 1,740,880,531 \$ 1,438,349,992 \$ 13,144,470,126 \$ 257,272,012 \$ 13,144,070,126 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140 \$ 10,240,140,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140 \$ 10,240,140,140,140 \$ 10,240,140,140 \$ 10,240,140,140,140 \$ 10,240,140,140 \$ 10,240,140,140,140			Ψ	Ψ	- ψ	-		,				171,943,599
Environmental Mitigation \$ 117,550,172 \$ 3,991,542 \$ 560,114 \$ 2,112,009 \$ 124,213,833 \$ 1,886 \$ 124,215,723 \$ 11,531,668 \$ 11,531,668 \$ 13,535,54 \$ 135 Resource Agency \$ 76,594,180 \$ 14,999,700 \$ 10,059,940 \$ 14,713,155 \$ 115,766,975 \$ 418,919 \$ 196,347,556 \$ 28,472,759 \$ 28,540,013 \$ 47,088,016 \$ 267,954,354 \$ 27,392,399 \$ 295,348,755 \$ 163,222,923 \$ 43,715,322 \$ 311 Third Party Contract Work - Railroads \$ 106,717,300 \$ 22,029,452 \$ 22,455,569 \$ 17,488,000 \$ 168,690,322 \$ 15,592,082 \$ 170,282,404 \$ 42,089,924 \$ 43,682,006 \$ 212 Respondent Advisors \$ 764,545,586 \$ 72,866,187 \$ 101,990,465 \$ 116,488,767 \$ 105,891,005 \$ 13,384,631 \$ 1,069,275,6340 \$ 19,596,941 \$ 242,386,845 \$ 1,151 Respondent Advisors \$ 1,222,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 124,215,723 \$ 11,748,800 \$ 10,748,900 \$ 168,690,322 \$ 17,028,240 \$ 42,089,924 \$ 43,682,006 \$ 212 Respondent Advisors \$ 764,545,586 \$ 72,866,187 \$ 101,990,465 \$ 116,488,767 \$ 1,055,891,005 \$ 13,384,691 \$ 1,069,275,66,93 \$ 1,069,275,66,93 \$ 1,151 Respondent Advisors \$ 1,222,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 1,224,387,940 \$ 1,775,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,732,516,493 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,271 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,367,371 \$ 1,974,3	Final Design & Construction TOTAL		\$ 6,186,969,202 \$	984,680,894 \$	1,441,051,534 \$	1,123,314,843	\$ 9,736,016,475	\$ 207,034,394	9,943,050,869	\$ 2,096,363,520 \$	2,303,397,914 \$	12,039,414,389
Resource Agency \$ 76,594,180 \$ 14,399,700 \$ 10,059,940 \$ 14,713,155 \$ 115,766,975 \$ 418,911 \$ 116,185,886 \$ 47,848,631 \$ 48,267,542 \$ 164 Third Party Contract Work - Railroads \$ 163,873,566 \$ 28,472,759 \$ 28,540,013 \$ 47,068,016 \$ 267,954,354 \$ 27,392,399 \$ 295,346,753 \$ 16,322,923 \$ 43,715,322 \$ 311 Third Party Contract Work - Utilities \$ 166,717,300 \$ 22,029,452 \$ 22,059,659 \$ 17,488,000 \$ 168,890,322 \$ 17,488,000 \$ 168,890,322 \$ 17,052,404 \$ 42,089,924 \$ 43,615,329 \$ 94,548,267 \$ 11,576,975 \$ 13,384,631 \$ 1,052,756,365 \$ 18,303,795 \$ 95,188,426 \$ 1,151 Construction Support TOTAL \$ 1,229,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 42,789,909 \$ 1,775,306,402 \$ 199,596,941 \$ 242,386,850 \$ 1,974 Construction TOTAL \$ 5 7,416,250,006 \$ 1,126,440,535 \$ 1,604,657,634 \$ 1,321,184,791 \$ 11,468,532,968 \$ 249,824,303 \$ 11,718,357,271 \$ 2,295,960,461 \$ 2,545,784,764 \$ 14,014 Construction and Project Development TOTAL \$ 5,6,7 \$ 8,770,006,131 \$ 1,195,234,370 \$ 1,740,880,531 \$ 1,438,349,092 \$ 13,144,470,126 \$ 257,272,012 \$ 13,401,742,138 \$ 2,389,804,242 \$ 2,647,076,254 \$ 15,791 Cumulative Program Totals  Cumulative Program Totals  Cumulative Program Totals  Cumulative Program Totals  Total FY2006-07 to FY2021-22 FY2022-23 FY2022-23 FY2022-25 FY2024-25 (A)  FY2022-23 FY2024-25 FY2024-25 (A)  FY2025-26 Expenditures (Jul - Aug) (B)  Inception to Date (C) = (A)+(B)  FY2025-26 Forecast (Sep - Jun) (D)  Total FY2025-26 (E)=(B)+(D)	Construction Support											
Third Party Contract Work - Railroads \$ 163,873,566 \$ 28,472,759 \$ 28,540,013 \$ 47,068,016 \$ 267,954,354 \$ 27,392,399 \$ 295,346,753 \$ 16,322,923 \$ 43,715,322 \$ 311	Environmental Mitigation		\$ 117,550,172 \$	3,991,542 \$	560,114 \$	2,112,009	\$ 124,213,837	\$ 1,886	124,215,723	\$ 11,531,668 \$	11,533,554 \$	135,747,391
Third Party Contract Work - Utilities \$ 106,717,300 \$ 22,029,452 \$ 22,455,569 \$ 17,488,000 \$ 168,690,322 \$ 170,282,404 \$ 42,089,924 \$ 43,682,006 \$ 212 Project Management Advisors \$ 764,545,586 \$ 72,866,187 \$ 101,990,465 \$ 116,488,767 \$ 1,055,891,005 \$ 13,384,631 \$ 1,069,275,636 \$ 81,803,795 \$ 95,188,426 \$ 1,151 Construction Support TOTAL \$ 1,229,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 1,775,306,402 \$ 199,596,941 \$ 242,386,850 \$ 1,974 Construction TOTAL \$ 5 7,416,250,006 \$ 1,126,440,535 \$ 1,604,657,634 \$ 1,321,184,791 \$ 11,468,532,968 \$ 249,824,303 \$ 11,718,357,271 \$ 2,295,960,461 \$ 2,545,784,764 \$ 14,014 Construction TOTAL \$ 5,6,7 \$ 8,770,006,131 \$ 1,195,234,370 \$ 1,740,880,531 \$ 1,438,349,092 \$ 13,444,70,126 \$ 257,272,012 \$ 13,401,742,138 \$ 2,389,804,242 \$ 2,647,076,254 \$ 15,791 Cumulative Program Totals  Cumulative Program Totals  Notes Total FY2006-07 to FY2021-22 FY2022-23 FY2022-23 FY2022-25 FY2022-25 FY2022-25 FY2025-26 Expenditures (Jul - Aug) (B) Inception to Date (C) = (A)+(B) FY2025-26 Forecast (Sep - Jun) (D) Cumulative Tot (F)=(A)+(E)	Resource Agency		\$ 76,594,180 \$	14,399,700 \$	10,059,940 \$	14,713,155	\$ 115,766,975	\$ 418,911	116,185,886	\$ 47,848,631 \$	48,267,542 \$	164,034,517
Third Party Contract Work - Utilities \$ 106,717,300 \$ 22,029,452 \$ 22,455,569 \$ 17,488,000 \$ 168,690,322 \$ 170,282,404 \$ 42,089,924 \$ 43,682,006 \$ 212 \$ Project Management Advisors \$ 764,545,586 \$ 72,866,187 \$ 101,990,465 \$ 116,488,767 \$ 1,055,891,005 \$ 13,384,631 \$ 1,069,275,636 \$ 81,803,795 \$ 95,188,426 \$ 1,151 \$ 1,060,475,634 \$ 1,222,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 1,775,306,402 \$ 199,596,941 \$ 242,386,850 \$ 1,974 \$ 1,004,657,634 \$ 1,221,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,321,184,791 \$ 1,348,349,902 \$ 1,344,470,126 \$ 1,340,142,138 \$ 1,3	Third Party Contract Work - Railroads		\$ 163,873,566 \$	28,472,759 \$	28,540,013 \$	47,068,016	\$ 267,954,354	\$ 27,392,399	295,346,753	\$ 16,322,923 \$	43,715,322 \$	311,669,676
Project Management Advisors         \$ 764,545,586         \$ 72,866,187         \$ 101,990,465         \$ 110,488,767         \$ 1,055,891,005         \$ 1,055	Third Party Contract Work - Utilities		\$ 106,717,300 \$					\$ 1,592,082	170,282,404	\$ 42,089,924 \$	43,682,006 \$	212,372,328
Construction Support TOTAL \$ 1,229,280,804 \$ 141,759,641 \$ 163,606,100 \$ 197,869,947 \$ 1,732,516,493 \$ 42,789,909 \$ 1,775,306,402 \$ 199,596,941 \$ 242,386,850 \$ 1,974,006,100 \$ 1,126,440,535 \$ 1,604,657,634 \$ 1,321,184,791 \$ 11,468,532,968 \$ 249,824,303 \$ 11,718,357,271 \$ 2,295,960,461 \$ 2,545,784,764 \$ 14,014 \$ 1,014,000 \$ 1,014	Project Management Advisors		\$ 764,545,586 \$				\$ 1,055,891,005	\$ 13,384,631	1,069,275,636	\$ 81,803,795 \$	95,188,426 \$	1,151,079,431
Construction and Project Development TOTAL 5, 6, 7 \$ 8,770,006,131 \$ 1,195,234,370 \$ 1,740,880,531 \$ 1,438,349,092 \$ 13,144,470,126 \$ 257,272,012 \$ 13,401,742,138 \$ 2,389,804,242 \$ 2,647,076,254 \$ 15,791, 200,000			\$ 1,229,280,804 \$	141,759,641 \$	163,606,100 \$	197,869,947	\$ 1,732,516,493	\$ 42,789,909	1,775,306,402	\$ 199,596,941 \$	242,386,850 \$	1,974,903,343
Construction and Project Development TOTAL 5, 6, 7 \$ 8,770,006,131 \$ 1,195,234,370 \$ 1,740,880,531 \$ 1,438,349,092 \$ 13,144,470,126 \$ 257,272,012 \$ 13,401,742,138 \$ 2,389,804,242 \$ 2,647,076,254 \$ 15,791, 200,000	Construction TOTAL	5	\$ 7.416.250.006 \$	1.126.440.535 \$	1.604.657.634 \$	1.321.184.791	\$ 11.468.532.968	\$ 249.824.303	11.718.357.271	\$ 2.295.960.461 \$	2.545.784.764 \$	14,014,317,732
Cumulative Program Totals         Notes         Total FY2006-07 to FY2021-22         FY2022-23         FY2023-24         FY2023-24         FY2024-25         FY2024-25         FY2025-26 Expenditures (Jul - Aug) (B)         Inception to Date (C) = (A)+(B)         FY2025-26 Forecast (Sep - Jun) (E) = (B)+(D)         Cumulative Tot (F)=(A)+(E)		5 6 7			7 7 7 1							15,791,546,380
Cumulative Program         Notes         Total FY2006-07 to FY2021-22         FY2023-24         FY2023-24         FY2024-25         Total FY2006-07 to FY2024-25 (A)         FY2025-26 Expenditures (Jul - Aug) (B)         Inception to Date (C) = (A)+(B)         FY2025-26 Forecast (Sep - Jun) (D)         Total FY2025-26 (E)=(B)+(D)         Cumulative Tot (F)=(A)+(E)	· · · · · · · · · · · · · · · · · · ·	2, 2, 1		1,100,201,010	1,1 10,000,001	1, 100,0 10,002	, , , , , , , , , , , , , , , , , , , ,		10,101,112,100	-,,,,,,,,		,,
Cumulative Frigiant Notes Total FY2002-07 to FY2021-22 FY2022-23 FY2023-24 FY2024-25 (A) (B) (C)= (A)+(B) (D) (E)=(B)+(D) (F)=(A)+(E)							Total FV2006 07 to FV2024 25	EV2025 26 Eveneditures ( lul. A)	Incention to Dat-	EV2025 26 Foregot (Son Item)	Total EV2025 26	Cumulativa Tatal
	Cumulative Program	Notes	Total FY2006-07 to FY2021-22	FY2022-23	FY2023-24	FY2024-25						
Administrative Lotal S 167 481 777 S 25 793 350 LS 29 403 442 LS 29 642 167 S 25 300 787 C 4 84 051 C 30 545 574 C 30 545 574 C 35 380 788 C 387				05			( /	( )	. , . , . ,	\ /	( , ( , ( ,	( , ( , ( ,
			Ψ,, Ψ	25,793,350 \$	-,, -	-,- , -					35,389,788 \$	287,710,525
			1 1									426,117,122
												904,519,063
	, ,				, .,,.	1						15,791,546,380
TOTAL 5 9,763,393,092 \$ 1,395,159,077 \$ 1,904,322,746 \$ 1,554,475,627 \$ 14,617,350,543 \$ 270,286,123 \$ 14,887,636,666 \$ 2,522,256,424 \$ 2,792,542,548 \$ 17,409.	FOTAL	5	\$ 9.763.393.092 \$	1.395.159.077 \$	1 904 322 746 \$	1.554.475.627	\$ 14.617.350.543	\$ 270.286.123	14.887.636.666	\$ 2.522.256.424 \$	2.792.542.548 \$	17,409,893,091

## Notes: Admin, Support and Local Assistance

### Notes: Project Development and Construction

<sup>1</sup> All admin expenditures are currently being reconciled. As part of these reconciliation efforts, the Admin expenditures for FY2006-07 to FY2023-24 have been updated.

<sup>&</sup>lt;sup>2</sup> All costs for the Administrative Budget are displayed in Program 1960. Expenditures for all years were paid for through multiple fund sources.

<sup>&</sup>lt;sup>3</sup> Support Funding: expenditures that are a re-categorization of Administrative costs to Project Development and Construction costs based on support staff working on project delivery and construction tasks.

<sup>&</sup>lt;sup>4</sup> Local Assistance includes Bookend Projects in the North (Peninsula Corridor Electrification Project) and South (Rosecrans/Marquardt Grade Separation Project).

<sup>&</sup>lt;sup>5</sup> Expenditures reflect paid invoices and material estimated costs for work performed, not yet paid.

<sup>&</sup>lt;sup>6</sup> Prior Fiscal Year(s) expenditures may fluctuate month over month due to prior period adjustments for abatements/refunds and

year end activities.

<sup>7</sup> The forecasts are reviewed throughout the fiscal year which are updated as needed and during the mid-year forecast.



# Total Project Federal Grant Awards and State Match Supplemental October 2025

Data through August 31, 2025

Fund Type	Notes	Notes Awarded/ Authorized (A)		Approved To Date (B)		Submitted Pending Approval To Date (C)		Total Submitted (D) = (B + C)		emaining Balance (E) = (A - D)	% Submitted to Date (F) = (D / A)
Federal Funds											
Federal Trust Fund (ARRA)	11, 13	\$	2,545,047,136	\$	2,545,047,136	\$ -	\$	2,545,047,136	\$	-	100.0%
Federal Trust Fund (FY10)	17	\$	928,620,000	\$	-	\$ -	\$	-	\$	928,620,000	0.0%
Federal Trust Fund (Brownfields EPA Grant)	13	\$	556,600	\$	556,600	\$ -	\$	556,600	\$	-	100.0%
Federal Trust Fund (RAISE Merced Extension)	14	\$	25,000,000	\$	24,512,623	\$ -	\$	24,512,623	\$	487,377	98.1%
Federal Trust Fund (RAISE SR-46)	14	\$	24,000,000	\$	-	\$ -	\$	-	\$	24,000,000	0.0%
Federal Trust Fund (Federal-State Partnership)	14, 15, 17	\$	3,073,600,000	\$	1,436,333	\$ -	\$	1,436,333	\$	3,072,163,667	0.0%
Federal Trust Fund (CRISI Shafter Grade Separations)	14	\$	201,946,942	\$	95,648	\$ -	\$	95,648	\$	201,851,294	0.0%
Federal Trust Fund (RAISE Fresno Historic Depot)	14	\$	20,000,000	\$	-	\$ -	\$	-	\$	20,000,000	0.0%
Federal Trust Fund (Corridor ID)	17	\$	500,000	\$	110,854	\$ 49,533	\$	160,387	\$	339,613	32.1%
Federal Trust Fund (RCE Le Grand Road Overcrossing)	16	\$	-	\$	-	\$ -	\$	-	\$	-	0.0%
Federal Funds TOTAL		\$	6,819,270,678	\$	2,571,759,194	\$ 49,533	\$	2,571,808,727	\$	4,247,461,951	37.7%
State Match to Federal Grants											
Federal Trust Fund (ARRA)	11, 12	\$	2,498,207,329	\$	2,522,331,865	\$ -	\$	2,522,331,865	\$	-	101.0%
Federal Trust Fund (FY10)	17	\$	359,805,000	\$	-	\$ -	\$	-	\$	359,805,000	0.0%
Federal Trust Fund (Brownfields EPA Grant)		\$	-	\$	-	\$ -	\$	-	\$	-	0.0%
Federal Trust Fund (RAISE Merced Extension)	14	\$	16,000,000	\$	15,688,133	\$ -	\$	15,688,133	\$	311,867	98.1%
Federal Trust Fund (RAISE SR-46)	14	\$	60,100,000	\$	-	\$ -	\$	-	\$	60,100,000	0.0%
Federal Trust Fund (Federal-State Partnership)	14, 17	\$	768,400,000	\$	359,083	\$ -	\$	359,083	\$	768,040,917	0.0%
Federal Trust Fund (CRISI Shafter Grade Separations)	14	\$	89,873,197	\$	42,572	\$ -	\$	42,572	\$	89,830,625	0.0%
Federal Trust Fund (RAISE Fresno Historic Depot)	14	\$	13,200,000	\$	-	\$ -	\$	-	\$	13,200,000	0.0%
Federal Trust Fund (Corridor ID)	17	\$	-	\$	-	\$ -	\$	-	\$	-	0.0%
Federal Trust Fund (RCE Le Grand Road Overcrossing)	16			\$	-	\$ -	\$	-	\$	-	0.0%
State Funds TOTAL		\$	3,805,585,526	\$	2,538,421,653	\$ -	\$	2,538,421,653	\$	1,291,288,409	66.7%
TOTAL		\$	10,624,856,203	\$	5,110,180,847	\$ 49,533	\$	5,110,230,380	\$	5,538,750,360	48.1%

#### Notes:

- 11 The Authority submitted \$7.5M in refunds to the FRA reducing the ARRA Federal contribution to \$2.545B. As a result, the ARRA State Match requirement was updated to \$2.498B to reflect the updated Federal contribution amount and now accurately reflects Federal/State required percentage contribution as stated in the agreement. In addition, ARRA State Match increased by \$52.1M due to the Authority absorbing costs which were originally allocated as ARRA Local Match.
- 12 The State Match to ARRA and State Match Liability tables reflect invoices submitted to and approved by the FRA totaling \$2.522B as of January 31, 2022. With January's approval, HSRA has met its total State Match obligation.
- 13 The Brownfields Grant was closed 2023 and the ARRA Federal funding period ended 2017. The original obligation for Brownfields was \$600K. This closed out grant has been adjusted to reflect the approved final expenditure reimbursement of \$556.7K. The original obligation for ARRA was \$2.553B. This closed out grant has been adjusted to reflect the approved final expenditure reimbursement of \$2.545B.
- 14 The Board approved a new Program Baseline at the August 28, 2025 meeting.
- 15 The appropriation for Federal Trust Fund (Federal State Partnership) matches the grant award.
- 16 FRA withdrew funding from the RCE Le Grand Grant on 8/26/2025.
- 17 This report assumes the Authority will retain \$4.0B in federal grant funding that is currently in litigation with the FRA. In addition, the FRA and the Authority have agreed to preserve the impacted funds until the federal government issues a new competitive Notice of Funding Opportunity and makes an award pursuant to the Notice following the federal government's standard practices and procedures. The U.S. Department of Transportation issued a new Notice of Funding Opportunity on September 22, 2025, with the application period closing on January 7, 2026.