

Finance & Audit Committee
Financial Reports Executive Summary

September 26, 2024 (Data through July 31, 2024)

(Data through July 31, 2024)

Accounts Payable Aging And Disputes Report (\$ in millions)	Prior Year Jul-23 Data	Prior Month Jun-24 Data	Current Month Jul-24 Data
Total Aged Invoices	\$0	\$0	\$0
Dispute Summary	\$200.1	\$160.2	\$157.9
Number of Invoices Paid	243	287	259
Value of Invoices Paid	\$83.6	\$204.8	\$138.9

- The Authority has not made a penalty payment in over seven years (90 months) and did not have any aged invoices in the July 2024 reporting period.
- The Authority currently has a total of \$157.9M in disputed invoices, which represents a \$2.3M decrease in total disputes from the prior month.

Cash Management Report (\$ in millions)	Prior Year Jul-23 Data	Prior Month Jun-24 Data	Current Month Jul-24 Data
Prop 1A Bond Fund Ending CashBalance	\$637.7	\$446.0	\$336.1
Cap-and-Trade Ending Cash Balance	\$2,548.9	\$3,138.3	\$3,109.2
Rail Property Management Fund Ending CashBalance	\$11.7	\$12.2	\$12.3
Total Funds Ending Cash Balance	\$3,198.3	\$3,596.6	\$3,457.6

- The Proposition 1A cash balance fell \$109.9M month-over-month to \$336.1M. Cash expenditures were \$115.9M for July. The Authority has an additional \$512M available through commercial paper which was authorized in Spring 2024.
- The Cap-and-Trade cash balance fell \$29.2M month-over-month to \$3.1B. Proceeds from the May 22nd, 2024, Cap-and-Trade auction are estimated at \$281.1M for the Authority and is not reflected in this month's report.
- The Rail Property Management Fund rose \$124.8K month-over-month to \$12.3M. Payments received totaled \$250.0K and cash expenditures were \$125.2K. The Rail Property Management Fund receives revenues from leases/rents collected on Authority-owned property, and proceeds are used for property-related expenditures.



(Data through July 31, 2024)

Administrative Budget and Expenditures Report (\$ in millions)	Prior Year Jul-23 Data	Prior Month Jun-24 Data	Current Month Jul-24 Data
Budget (Fiscal Year)	\$95.2	\$98.0	\$111.9
Monthly Expenditures	\$5.4	\$10.3	\$5.7
YTD Expenditures	\$5.4	\$82.4	\$5.7
Percentage of Budget Expended YTD	5.6%	84.1%	5.1%
Percentage of Personal Services Budget Expended YTD	7.0%	85.3%	6.0%
Percentage of Operating Expenses and Equipment Expended YTD	0.0%	79.1%	1.2%
Percentage of Fiscal Year Completed	8.3%	100%	8.3%
Total Authorized Positions	429	429	496
Total Filled Positions	356	360	357
Vacant Positions	73	69	139
Vacancy Rate	17.0%	16.1%	28.0%

- At 8.3% of the Fiscal Year completed, \$5.7M or 5.1% of the Administrative Budget (\$111.9M) has been spent, resulting in a budget underutilization value of 3.2%. The budget underutilization is due to position vacancies and low OE&E spending.
- The 2024 Budget Act (Assembly Bill 107) was chaptered on June 26, 2024, and appropriated \$111.9M to the Authority for state operations including funding for 67 new state positions. This is an increase of \$13.9M over last fiscal year.
- As of July 2024, the Authority's vacancy rate is 28.0% and the statewide vacancy rate is 17.7% (August 31, 2024). The Authority has filled a net total of one position(s) over the past year (from 356 to 357 filled positions).
- During the reporting month, the Authority completed recruitment for 14 vacant positions; however, the filled positions were offset by eight separations, nine internal promotions from the Authority, and the addition of 67 new state positions (Assembly Bill 107), resulting in a net increase of 70 vacant positions.



(Data through July 31, 2024)

Capital Outlay Budget Summary (\$ in millions)	Prior Year Jul-23 Data	Prior Month Jun-24 Data	Current Month Jul-24 Data
Budget (Fiscal Year)	\$1,825.3	\$1,850.3	\$2,629.4
Monthly Expenditures	\$112.3	\$177.0	\$119.6
YTD Expenditures	\$112.3	\$1,786.5	\$119.6
Percentage of Budget Expended Year to Date	6.3%	96.6%	4.5%
Percentage of Fiscal YearCompleted	8.3%	100%	8.3%

- At 8.3% of the fiscal year completed, YTD Capital Outlay expenditures are \$119.6M or 4.5% of the fiscal year budget.
- Construction Package Monthly Expenditures totaled \$93.3M, which includes: CP1: \$41.3M, CP2-3: \$41.5M, and CP4: \$10.6M.
- Design-Build (DB) Monthly Expenditures totaled \$77.7M, which includes: CP1: \$34.3M, CP2-3: \$36.0M, and CP4: \$7.5M.
- Monthly expenditures Time Impact Analysis (TIA) settlement payments totaling \$7.2M, which includes: CP1: \$3.0M, CP2-3: \$4.2M, and CP4: \$0.0.
- The percentage of DB contract dollars expended to date for each Construction Package are as follows: CP1: 69.8%, CP2-3: 76.8%, and CP4: 98.2%.

Capital Outlay Expenditure Breakout

FY Budget	FY Forecast	Monthly Expenditures	YTD Expenditures	% Spent (Budget)	% Spent (Forecast)
9				0 - 1	
\$2,389.9	\$2,389.9	\$98.3	\$98.3	4%	4%
\$1,235.5	\$1,235.5	\$77.7	\$77.7	6%	6%
(\$1,235.5)	(\$1,235.5)	(\$70.5)	(\$70.5)	6%	6%
N/A	N/A	(\$7.2)	(\$7.2)	1%	1%
\$228.2	\$228.2	\$3.9	\$3.9	2%	2%
\$248.4	\$248.4	\$14.2	\$14.2	6%	6%
\$52.1	\$52.1	\$0.1	\$0.1	0%	0%
\$393.2	\$393.2	\$2.4	\$2.4	1%	1%
\$232.5	\$232.5	\$0.0	\$0.0	N/A	N/A
\$159.5	N/A	N/A	N/A	29%	N/A
\$148.8	\$148.8	\$19 [.] 7	\$19 [.] 7	13%	13%
\$90.7	\$90.7	\$1.6	\$1.6	2%	2%
\$2,629.4	\$2,629.4	\$119.6	\$119.6	5%	5%
	\$2,389.9 \$1,235.5 (\$1,235.5) N/A \$228.2 \$248.4 \$52.1 \$393.2 \$232.5 \$159.5 \$148.8 \$90.7 \$2,629.4	\$2,389.9 \$2,389.9 \$1,235.5 \$1,235.5 (\$1,235.5) (\$1,235.5) N/A N/A \$228.2 \$228.2 \$248.4 \$248.4 \$52.1 \$52.1 \$393.2 \$393.2 \$232.5 \$232.5 \$148.8 \$148.8 \$90.7 \$90.7 \$2,629.4 \$2,629.4	\$2,389.9 \$2,389.9 \$98.3 \$1,235.5 \$1,235.5 \$77.7 (\$1,235.5) (\$1,235.5) (\$70.5) N/A N/A (\$7.2) \$228.2 \$228.2 \$3.9 \$248.4 \$248.4 \$14.2 \$52.1 \$52.1 \$0.1 \$393.2 \$393.2 \$2.4 \$232.5 \$232.5 \$0.0 \$159.5 N/A N/A \$148.8 \$148.8 \$19.7 \$90.7 \$90.7 \$1.6 \$2,629.4 \$2,629.4 \$119.6	Budget Forecast Expenditures Expenditures \$2,389.9 \$98.3 \$98.3 \$1,235.5 \$1,235.5 \$77.7 (\$1,235.5) (\$70.5) (\$70.5) N/A N/A (\$7.2) (\$7.2) \$228.2 \$228.2 \$3.9 \$3.9 \$248.4 \$248.4 \$14.2 \$14.2 \$52.1 \$52.1 \$0.1 \$0.1 \$393.2 \$393.2 \$2.4 \$2.4 \$232.5 \$232.5 \$0.0 \$0.0 \$159.5 N/A N/A N/A \$148.8 \$148.8 \$19.7 \$19.7 \$90.7 \$90.7 \$1.6 \$1.6	Budget Forecast Expenditures Expenditures (Budget) \$2,389.9 \$2,389.9 \$98.3 \$98.3 4% \$1,235.5 \$1,235.5 \$77.7 \$77.7 6% (\$1,235.5) (\$70.5) (\$70.5) 6% N/A N/A (\$7.2) (\$7.2) 1% \$228.2 \$228.2 \$3.9 \$3.9 2% \$248.4 \$248.4 \$14.2 \$14.2 6% \$52.1 \$52.1 \$0.1 \$0.1 0% \$393.2 \$393.2 \$2.4 \$2.4 1% \$232.5 \$232.5 \$0.0 \$0.0 N/A \$159.5 N/A N/A N/A N/A 29% \$148.8 \$148.8 \$19.7 \$19.7 13% \$90.7 \$90.7 \$1.6 \$1.6 2% \$2,629.4 \$2,629.4 \$119.6 \$19.6 5%





(Data through July 31, 2024)

Total Project Expenditures

Program Category	Expenditures to Date (\$ in millions)	Percentage of Total Expenditures
Construction	\$10,254.9	77.9%
Project Development	\$1,579.8	12.0%
Local Assistance	\$781.6	5.9%
Support Funding – Project Delivery	\$145.4	1.1%
Support Funding – Construction	\$174.6	1.3%
Administration	\$224.3	1.7%
Total	\$13,160.6	100.0%

Federal Funds and State Match Liability

Federal Grant Awarded		Federal Funds		State Match		
(\$ in millions)	Authorized Amount	Expenditures to Date	Remaining Balance	State Match Liability	Match to Date	Remaining Match
ARRA Grant	\$2,552.6	\$2,545.0	\$0.0	\$2,498.2	\$2,522.3	\$0.0
FY10 Grant	\$928.6	\$0.0	\$928.6	\$359.8	\$0.0	\$359.8
Brownfields [Closed 2023]	\$0.6	\$0.557	\$0.0	n/a	n/a	n/a
RAISE Grant - Wasco SR 46 Grade Separation	\$24.0	\$0.0	\$24.0	\$60.1	\$0.0	\$60.1
RAISE Grant - Merced Extension (Design)	\$25.0	\$14.0	\$11.0	\$16.0	\$9.0	\$7.0
RAISE Grant - Fresno Depot*	\$20.0	\$0.0	\$20.0	\$13.2	\$0.0	\$13.2
CRISI Grant - Shafter Grade Separation*	\$201.9	\$0.0	\$201.9	\$89.9	\$0.0	\$89.9
Federal State Partnership (FSP) Grant*	\$3,073.6	\$0.0	\$3,073.6	\$768.4	\$0.0	\$768.4
Corridor Identification and Development Program (CIDP) Grant	\$0.5	\$0.0	\$0.5	n/a	n/a	n/a
Total	\$6,826.8	\$2,559.6	\$4,259.6	\$3,805.6	\$2,531.3	\$1,298.4

^{*}Federal Grants awarded, pending formal grant agreements.



(Data through July 31, 2024)

Contracts and Expenditures Report - Active (\$ in millions)	Prior Year Jul-23 Data	Prior Month Jun-24 Data	Current Month Jul-24 Data
Number of Contracts	195	191	192
Total Value of Contracts	\$11,833.5	\$12,975.6	\$13,124.3
Number of Purchase Orders	118	115	112
Total Value of Purchase Orders	\$4.5	\$4.0	\$4.0
Total Value Contracts and Purchase Orders	\$11,837.9	\$12,979.6	\$13,128.3
Total Expenditures Contracts and Purchase Orders	\$7,789.5	\$9,126.8	\$9,230.0
Cumulative Small Business Utilization Rate	23.4%	23.7%	23.4%

- Contracts are predominately issued for a variety of services, such as design-build and environmental work, while purchase orders are generally used to acquire goods (i.e. office supplies).
- The Authority has 192 active contracts and 112 active purchase orders (PO's) with a total value of \$13.1B.
- Month-over-Month the value of active contracts increased by \$148.7M. The change in value of active contracts is primarily due to executed change orders for design-build contracts \$51.7M (CP1: \$37.3M, CP2-3: \$5.0M, CP4: \$9.4M); the addition of five new contracts for \$133.6M; and the removal of four completed contract(s) (\$36.7M).

Small Business Utilization	DBE¹ (10% Min. Target)	DVBE ² (3% Min. Target)	MB & SB ³	Totals (Historical 30% Overall Target)
Construction	9.9%	4.0%	8.9%	22.8%
Professional Services	12.1%	2.9%	16.7%	31.1%
Overall Cumulative Total	10.0%	3.9%	9.5%	23.4%

- On November 2, 2023, the Board adopted new Small Business Utilization (SBU) targets. These will be reported in a revised table as more new contracts are executed with the new targets.
- The current SBU rate represents a 7.2% increase from the inception of reporting in February 2015 of 16.2%.
- SBU rates for the DBs are as follows: CP1 23.7%, CP2-3 19.9%, CP4 21.0%
- As of June 30, 2024, there are **852** small businesses actively working on the high-speed rail project, including **296** DBE's and **107** Certified DVBE's.

Footnotes:

1. Disadvantaged Business Enterprise (DBE)

2. California Disabled Veteran Business Enterprise (DVBE)

3. Micro Business (MB) & Small Business (SB)



(Data through July 31, 2024)

Contingency Summary (data is cumulative, \$ in millions)

Contingency Category	Total Allocation	Monthly Authorized (Under \$25M)	Monthly Authorized (Over \$25M)	Cumulative Authorized	Remaining Balance
Project Contingency					
CP1	\$2,853.4	\$37.3	\$0.0	\$2,529.2	\$324.3
CP2-3	\$2,712.5	\$5.0	\$0.0	\$2,399.0	\$313.5
CP4	\$538.0	\$9.4	\$0.0	\$515.8	\$22.2
Total Project Contingency Subtotal	\$6,103.9	\$51.7	\$0.0	\$5,444.0	\$659.9
Other Contingency					
Unallocated Contingency	\$492.3	\$0.0	\$0.0	\$82.1	\$410.2
Interim Use/Project Reserve	\$208.1	\$0.0	\$0.0	\$53.9	\$154.3
Other	\$646.9	\$0.4	\$0.0	\$170.4	\$476.4
Other Contingency Subtotal	\$1,347.3	\$0.4	\$0.0	\$306.4	\$1,040.9
Total Contingency	\$7,451.2	\$52.2	\$0.0	\$5,750.3	\$1,700.9

- Total Allocation contingency amounts have been updated for the Expenditure Authorization.
- Contingency Category "Other" refers to Non-Design Build Central Valley Scope and Non-Central Valley Scope.
- Cumulative Authorized is the total amount of individual contingency transfers that have received approval through the HSR governance process for which a change order/amendment has not been executed and all executed change orders/amendments involving the transfer of contingency.
- Balance is the remaining contingency balance after all HSR approved contingency transfers for which a change order/amendment has not been executed and all executed change orders/amendments involving the transfer of contingency.

Change Orders and HSR Governance Actions over \$25M (\$ in millions)

Contingency Category	Project	Contract #	Code (See legend)	Authorizations (\$ in millions)	Comments
Contingency Category: Project	t Contingend	СУ			
Total Monthly Change Orders	>\$25M and	Governance	Actions	\$0.0	

Table Code Legend

Code	Item
Α	Scope Change
В	Cost Change
С	Unallocated
D	Other

- Amounts shown in the Total Monthly Authorizations Over \$25M (\$0.0M) are also included in the Contingency Summary Table.
- Authorization totals include rounding adjustments.



Preliminary Numbers for the October F&A Report

Look Ahead at Next Month's F&A Report with Preliminary Information (Data through August 31, 2024)

Capital Outlay Expenditure Summary Update

(\$ in millions)	Current Month Jul-24 Data	Preliminary Aug-24 Data
Construction Package 1 – DB	\$34.3	\$52.0
Construction Package 1 – Total for CP	\$41.3	\$58.1
Construction Package 2-3 – DB	\$36.0	\$38.9
Construction Package 2-3 – Total for CP	\$41.5	\$46.7
Construction Package 4 – DB	\$7.5	\$7.0
Construction Package 4 – Total for CP	\$10.6	\$8.3
All Construction Packages – DB	\$77.7	\$97.8
All Construction Packages – Total CP	\$93.3	\$113.0
All Capital Expenditures – DB's, other CP work, Proj Dev, and Bookends	\$119.6	\$137.3

Administrative Position Summary Update

	Current Month Jul-24 Data	Preliminary Aug-24 Data
Authorized Positions	496¹	496 ¹
Filled Positions	357	352
Vacant Positions	139	144
Vacancy Rate	28.0%	29.0%

The 2024 Budget Act (Assembly Bill 107) was chaptered on June 26, 2024, which included 67 new state positions.

Federal Grant Summary

(\$ in millions)	Current Month Jul-24 Data	Preliminary Aug/Sep-24 Data
Previously Awarded Grants	\$6,827	\$6,827
New Grant Awards	\$0	\$0
Pending Grant Applications	\$746	\$544 ^{1,2}

Submitted FFY 24 Wildlife Crossing Pilot Program (WCPP) Grant for \$4,345,017 (9/4). Submitted FFY 24 Railroad Crossing Elimination (RCE) Grant for \$89,645,961 (9/23).



Not awarded FFY 24 Grid Resilience and Innovation Partnership (GRIP) Grant for \$60,200,000 (8/6). Not awarded FFY 24 Multimodal Project Discretionary (MEGA) Grant for \$236,095,307 (9/24).